

Pile Execution Charts

BC-ETS · Experimental Testing Site · pile execution data (source: GeoDigitus SoftSaci V7.0.19)

	Service performed by: UNIÃO FUNDAÇÕES DE OBRAS CIVIS LTDA		
	Client:		
	Pile: PCE - 101 Date: 10/04/26 Drilling Start: 09/04/26 16:15 Concreting Start: 09/04/26 16:20	Project: BC-ETS 02 Diameter (m): 0,600 Pile End: 09/04/26 16:31 Contract:	Pile Length (m): 20,00 Concrete Vol. (m³): 8,6 Overconsumption: 52,08 % Inclination X,Y: 1,0.7 °

