

Pile Execution Charts

BC-ETS · Experimental Testing Site · pile execution data (source: GeoDigitus SoftSaci V7.0.19)

	Service performed by: UNIÃO FUNDAÇÕES DE OBRAS CIVIS LTDA		
	Client:		
	Pile: PCE - 102 Date: 10/04/26 Drilling Start: 08/04/26 17:10 Concreting Start: 08/04/26 17:24	Project: BC-ETS 02 Diameter (m): 0,600 Pile End: 08/04/26 17:39 Contract:	Pile Length (m): 20,00 Concrete Vol. (m³): 8,8 Overconsumption: 55,62 % Inclination X;Y: 0,1 °

